

## Exhibit 6 - FPB Design (Drawings/Specification) Changes - NNG13412656E

Item No.	Discipline	Area	Description
1	Architecture	Exterior	Removed the illuminated back panel behind the blue wall at the entry.
2	Architecture	Exterior	Reduced the curtain wall extensions on the north and the south elevations along the east and the west façades. Eliminated the curtain wall extension along the floor of Level 2.
3	Architecture	Exterior	Lowered the parapet along the main roof around the entire building.
4	Architecture	Exterior	Reduced the number and length of the curtain wall fins from a maximum of 12" to a maximum of 6".
5	Architecture	Exterior	Replaced the clerestory at the north wall of the Symposium and a portion of the glass handrail at the roof terrace with metal panel.
6	Architecture	Exterior	Eliminated all of the terracotta baguettes.
7	Architecture	Exterior	Specified clear glass in lieu of low iron glass.
8	Architecture	Exterior	Replaced the granite base with a precast base.
9	Architecture	Exterior	Changed high performance spacer in insulated glazing units to a standard aluminum spacer.
10	Architecture	Interior	Removed the Level 3 to Level 4 run of the monumental stair and all of the fire rated glazing on Level 4.
11	Architecture	Interior	Removed the electric hand dryers in the restrooms.
12	Architecture	Interior	Removed the metal panel finish within the main lobby.
13	Architecture	Interior	Changed the egress stairs to a prefabricated metal pan stair system, with standard side channel stringers, and a concrete pan infill.
14	Architecture	Interior	Removed all of the upper cabinets at the eight Print/Copy Rooms.
15	Architecture	Interior	Replaced the 2 hour fire rated glazing partition at the egress stairs with 2 hour rated gypsum wall.
16	Architecture	Interior	Demountables: Specified clear glass in lieu of low iron glass. Eliminated the 8" glass fin. Replaced the butt glazing with a frame.
17	Architecture	Interior	Replaced the demountable private suites with drywall and clerestory.
18	Architecture	Interior	Removed all the clerestories in the Level 1 north wing (Code 101).

## Exhibit 6 - FPB Design (Drawings/Specification) Changes - NNG13412656E

Item No.	Discipline	Area	Description
19	Architecture	Interior	Removed the acrylic panels in both elevator cabs.
20	Architecture	Interior	Reduced the Level 5 finish on gypsum to Level 4.
21	Architecture	Interior	Removed the sconces at suite entries.
22	Architecture	Interior	Revised the toilet room partitions from ceiling hung to floor supported.
23	Architecture	Interior	Removed the casework in Symposium.
24	Electrical		Replaced the LED C1 fixtures with fluorescent fixtures.
25	Electrical		Replaced the square "decorative" fixtures with a lower cost fluorescent fixture.
26	Electrical		Removed the second central telecom UPS system and included a rack mounted UPS as part of the future IT budget.
27	Telecomm		Removed most of the cable tray system. J-hooks will be used during outfitting for telecom cabling and are not part of the base building construction cost.
28	Structural		Eliminated the requirement for prime painting of the structural steel.
29	Civil		Changed the parking lot modifications east of Building 12 and south of the Flight Projects Building into Bid Option No. 3.
30	Civil		Replaced the reinforced concrete piping with PVC storm piping.
31	Civil		Revised the decorative grating at sidewalk.
32	Landscape		Reduced the overall density of landscaping on the site.
33	Landscape		Reduced the caliper size of the trees except at the main entry.
34	Landscape		Removed the gates to the dumpster enclosure.
35	Division 1		Reduced the requirement for the SSHO. The QC person may also be the SSHO.
36	Specification 01 35 40.00 20		(Environmental Management) was modified by adding paragraph 3.2 (Historical, archaeological, paleontological and cultural resources)